

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

* Over \$100K	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
	Antelope Ridge MPID: 1605 W/O NO: JR001238 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Lisa Conner / 249-0260	ES ReSite - Competitive Bid	Pugsley Simpson Coulter PACE CONTRACTING <input checked="" type="checkbox"/> OFFSITES REQUIRED	\$31,948,510	\$26,963,000	18.5	Construction (20%)		MEP Underground underway. Digging spread footings. SOG partially poured. Waste slabs poured. Site retaining walls started. Framing for wall panels underway for building A.
BID DATE: 4/28/2016 Board: 5/26/2016 NTP: 6/6/2016 EST SC: 7/3/2017 ACTUAL SC DATE:									
	Arville/Mesa Verde MPID: 0001604 W/O NO: JC001315 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Lisa Conner / 249-0260	Nature Trail Adjacent to School Site	SH Architecture <input checked="" type="checkbox"/> OFFSITES REQUIRED	\$425,000		0	Design (Complete)	Bid Date (02/23/2017)	Bidding on hold until 2/17 due to site access.
BID DATE: 2/23/2017 Board: 3/23/2017 NTP: 4/3/2017 EST SC: 7/2/2017 ACTUAL SC DATE:									
	Arville/Mesa Verde MPID: 1604 W/O NO: JK001278 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Lisa Conner / 249-0260	New Elementary School	SH Architecture CORE Construction <input checked="" type="checkbox"/> OFFSITES REQUIRED		\$28,377,606	33	Construction (30%)	Substantial Completion (5/16/2017)	Masonry for buildings 1, 2 and 3 cont. Steel starting to be erected on buildings 4 and 5. Site utilities on going. Central plant walls starting.
BID DATE: 3/30/2016 Board: 5/12/2016 NTP: 5/13/2016 EST SC: 5/13/2017 ACTUAL SC DATE:									
	Basic Academy of International Studies MPID: 0013316 W/O NO: JE001226 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Magnet Upgrades	RBA MOUNTAIN VISTA DEVELOPMENT <input type="checkbox"/> OFFSITES REQUIRED	\$404,472	\$455,000	95	Construction (95%)	Substantial Completion (09/26/2016)	New ceiling grid is installed lights, low-voltage work in progress. Polished concrete floors for 433 work to start Friday or Monday.
BID DATE: 6/7/2016 Board: 6/16/2016 NTP: 6/28/2016 EST SC: 9/26/2016 ACTUAL SC DATE:									
	Basic Academy of International Studies MPID: 0013006 W/O NO: JC001204 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC & Controls Replacement and Roof Repairs	Petty Engineering US MECHANICAL, LLC. <input type="checkbox"/> OFFSITES REQUIRED	\$5,965,000	\$5,890,000	84%	Construction (80%)	Substantial Completion (01/10/17)	Gym roof repairs in progress. AHU #18 for Aux gym to be delivered next 10 days and will be scheduled for install.
BID DATE: 4/6/2016 Board: 4/14/2016 NTP: 4/25/2016 EST SC: 1/10/2017 ACTUAL SC DATE:									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Basic Academy of International Studies MPID: 0013300 W/O NO: JN001320 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Gym Bleachers and Basketball Backboards Replacement	FLOORING SOLUTIONS OF NEVADA, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$190,000	\$202,964	45	Construction (40%)	Substantial Completion (10/28/16)	BB complete and operating. New gym bleachers set to arrive Sept.28th. Will corrdinate with school admin.to start demo of old bleachers Sept. 23, 2016 while VB team play away games. One side to be ready by Oct. 5th.
BID DATE: 3/23/2016 Board: 4/28/2016 NTP: 6/2/2016 EST SC: 10/28/2016 ACTUAL SC DATE:									
	John R Beatty Elementary School MPID: 0013368 W/O NO: JP000704 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Retaining Wall Replacement	Lochsa <input type="checkbox"/> OFFSITES REQUIRED				Design (95%)	Bid Set Delivered 10/17/2016	95% Progress Plan Review in progress.
BID DATE: 11/22/2016 Board: 12/8/2016 NTP: 12/16/2016 EST SC: 3/6/2017 ACTUAL SC DATE:									
	Will Beckley Elementary School MPID: 0013212 W/O NO: JW001322 * PM: Steve Drews / 290-5929 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition	KGA <input checked="" type="checkbox"/> OFFSITES REQUIRED	\$6,786,070		0%	Design (60%)	Design Review (95%) 10/12/16 - 10/26/16	CC approved 9/21/2016. Correcting/completing prototype 95% design for Ronzone before proceeding to 95% for Beckley. Offsite Civil submittal expected 1/17/2017.
BID DATE: 12/21/2016 Board: 1/12/2017 NTP: 1/23/2017 EST SC: 11/20/2017 ACTUAL SC DATE:									
	Rex Bell Elementary School MPID: 1607 W/O NO: JN001305 * PM: Steve Drews / 290-5929 PMA: FV Senior Inspector: Karl Qualls / 249-2058	ES Replacement - CMAR Construction	TSK Architects MARTIN HARRIS CONSTRUCTION	\$29,409,525	\$27,955,281	27	Construction (20%)	Substantial Completion - Bldg (06/01/2017) Substantial Completion - Site (09/01/2017)	4th lift CMU walls w/embeds continuing at KG wing. CMU & door frames started at 2-story wing. Installing vapor barrier for MPR slab. Finishing underslab electrical at Admin wing. Offsite mylars submitted to CLV for signature/permit.
BID DATE: 4/21/2016 Board: 5/26/2016 NTP: 6/6/2016 EST SC: 9/1/2017 ACTUAL SC DATE:									
	Beltrada/Via Italia MPID: 0001611 W/O NO: JU001249 * PM: Brian Vanderburgh / 582-2006 PMA: FV Senior Inspector: Lisa Conner / 249-0260	Site Investigation				0%	ON HOLD	Engineering Proposal	2018 opening.
BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Bonanza High School MPID: 0013285 W/O NO: JF001277 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #1	PSC COBBLESTONE CONSTRUCTION <input type="checkbox"/> OFFSITES REQUIRED	\$168,365	\$204,000	70	Construction (70%)	Substantial Completion	Completion delayed due to late delivery of the precast building on Aug. 31. Due to field discovery, there is additional work required to correct ADA access from the parking lot and rerouting of a 6" irrigation mainline. BID DATE: 1/20/2016 Board: 3/10/2016 NTP: 4/4/2016 EST SC: 9/20/2016 ACTUAL SC DATE:
	Bonanza High School MPID: 0013433 W/O NO: PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Assessment	Lee & Sakahara <input type="checkbox"/> OFFSITES REQUIRED				Design (95%)	Design (Complete)	Assessment complete. Report- due Sept 30th BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:
	Boulder City High School MPID: 0013045 W/O NO: JA001255 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Replacement Phase 2 - CMAR	SH Architecture CORE Construction <input type="checkbox"/> OFFSITES REQUIRED	\$14,653,433	\$14,732,256		Construction (60%)	Substantial Completion (01/06/2017)	Area A: wall paint complete Area B & C: Wall framing and One Side wall. Mech. & Elec. Rough-in BID DATE: 11/30/2015 Board: 12/10/2015 NTP: 12/15/2015 EST SC: 1/6/2017 ACTUAL SC DATE:
	J Harold Brinley Middle School MPID: 0013062 W/O NO: JH001206 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Connor / 249-2060	Sanitary Sewer Replacement	JBA <input type="checkbox"/> OFFSITES REQUIRED	\$2,000,000			Design (60%)	Conduct Applicant Interviews 10/06/2016.	RFQ Review and Short List meeting was held Wednesday 09/21/2016. BID DATE: 12/19/2016 Board: 1/12/2017 NTP: 1/23/2017 EST SC: 4/13/2017 ACTUAL SC DATE:
	Roger M Bryan Elementary School MPID: 0013017 W/O NO: JT001193 * PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	PDG US MECHANICAL, LLC. <input type="checkbox"/> OFFSITES REQUIRED	\$236,760	\$249,500		Construction (Complete)	Completion of Closeout Documents	Substantially completed closeout in progress. BID DATE: 1/21/2016 Board: 2/25/2016 NTP: 3/4/2016 EST SC: 7/2/2016 ACTUAL SC DATE: 7/21/2016

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

* Over \$100K	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
	Arturo Cambeiro Elementary School MPID: 0013435 W/O NO: PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Assessment	George M. Rogers _____ GEORGE M. ROGERS ARCHITECT <input type="checkbox"/> OFFSITES REQUIRED	\$21,482	\$21,482		Design (Complete)	Archive	Report revised. Re-sent to Financial with new CAF Draft 9/22/16. Awaiting CAF Approval
BID DATE: 6/6/2016 Board: NTP: EST SC: ACTUAL SC DATE:									
	Canyon Springs High School MPID: 0013319 W/O NO: JG001281 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC _____ TRADE WEST CONSTRUCTION, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$192,701	\$175,000	90	Construction (90%)	Substantial Completion	Possible delay of completion due to late delivery of the precast on Sep. 1.
BID DATE: 3/23/2016 Board: 4/14/2016 NTP: 5/16/2016 EST SC: 9/27/2016 ACTUAL SC DATE:									
	Roberta C Cartwright Elementary School MPID: 0013436 W/O NO: PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Assessment	Ysidro Baron _____ YSIDRO R BARRON A I A <input type="checkbox"/> OFFSITES REQUIRED	\$22,700	\$22,700		Design (Complete)	Archive	Revised report with updated CAF sent to Financial for approval 9-21-16
BID DATE: 6/7/2016 Board: NTP: EST SC: ACTUAL SC DATE:									
	Chaparral High School MPID: 013504 W/O NO: 1270166 PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Fire Sprinkler System Repairs	_____ <input type="checkbox"/> OFFSITES REQUIRED	\$67,909			Cancelled	Cancelled	Cancelled until further notice
BID DATE: 9/28/2016 Board: NTP: 10/10/2016 EST SC: 12/9/2016 ACTUAL SC DATE:									
	Chaparral High School MPID: 0013286 W/O NO: JX001326 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #1	PSC _____ COBBLESTONE CONSTRUCTION <input type="checkbox"/> OFFSITES REQUIRED	\$201,954	\$174,000	80	Construction (80%)	Substantial Completion	Completion delayed due to late delivery of the precast building. Concession bldg. on Aug. 30.
BID DATE: 1/20/2016 Board: 2/11/2016 NTP: 3/1/2016 EST SC: 9/22/2016 ACTUAL SC DATE:									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)						
* Over \$100K	Chaparral High School MPID: 0013430 W/O NO: * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Component Replacement	Nick Antrillo Architect					Design (Complete)	Archive CAF Approved. Design Proposal received, reviewed awaiting revisions due 9-24-16						
									<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE:</td> <td style="width: 33%;">Board:</td> <td style="width: 33%;">NTP:</td> </tr> <tr> <td>EST SC:</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>	BID DATE:	Board:	NTP:	EST SC:	ACTUAL SC DATE:	
BID DATE:	Board:	NTP:													
EST SC:	ACTUAL SC DATE:														
	Chapata/Casady MPID: 0001612 W/O NO: JT001210 * PM: Brian Vanderburgh / 582-2006 PMA: FV Senior Inspector: Lisa Conner / 249-0260	Site Investigation				0%	ON HOLD	Engineering Proposal	2018 opening						
									<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE:</td> <td style="width: 33%;">Board:</td> <td style="width: 33%;">NTP:</td> </tr> <tr> <td>EST SC:</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>	BID DATE:	Board:	NTP:	EST SC:	ACTUAL SC DATE:	
BID DATE:	Board:	NTP:													
EST SC:	ACTUAL SC DATE:														
	Chartan/Pioneer MPID: 1603 W/O NO: JQ001268 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Lisa Conner / 249-0260	New Elementary School	Tate Snyder Kimsey		\$26,626,982	25	Construction (20%)	Substantial Completion (05/16/2017)	Site retaining walls underway. Structural steel ongoing. Exterior stud framing starting 9/19/2016. Pouring 2nd floor SOG 1-2 weeks.						
									<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 4/19/2016</td> <td style="width: 33%;">Board: 5/12/2016</td> <td style="width: 33%;">NTP: 5/16/2016</td> </tr> <tr> <td>EST SC: 5/16/2017</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>	BID DATE: 4/19/2016	Board: 5/12/2016	NTP: 5/16/2016	EST SC: 5/16/2017	ACTUAL SC DATE:	
BID DATE: 4/19/2016	Board: 5/12/2016	NTP: 5/16/2016													
EST SC: 5/16/2017	ACTUAL SC DATE:														
	Cimarron-Memorial High School MPID: 0013566 W/O NO: JX001388 PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Remodel Rooms 501, 505 for Manufacturing Program	John A. Martin				Design (Initial)	Design (Complete)	SF to be prepared once New Vendor Packet is rec'd.						
									<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE:</td> <td style="width: 33%;">Board:</td> <td style="width: 33%;">NTP:</td> </tr> <tr> <td>EST SC:</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>	BID DATE:	Board:	NTP:	EST SC:	ACTUAL SC DATE:	
BID DATE:	Board:	NTP:													
EST SC:	ACTUAL SC DATE:														
	Ed W Clark High School MPID: 0013287 W/O NO: JG001275 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: / 249-2060	Concession Facility - Group #1	PSC	\$141,983	\$183,000	80	Construction (80%)	Substantial Completion	Completion delayed due to late delivery of the precast building. Precast bldg. on Aug. 22.						
									<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 1/20/2016</td> <td style="width: 33%;">Board: 3/10/2016</td> <td style="width: 33%;">NTP: 4/4/2016</td> </tr> <tr> <td>EST SC: 9/15/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>	BID DATE: 1/20/2016	Board: 3/10/2016	NTP: 4/4/2016	EST SC: 9/15/2016	ACTUAL SC DATE:	
BID DATE: 1/20/2016	Board: 3/10/2016	NTP: 4/4/2016													
EST SC: 9/15/2016	ACTUAL SC DATE:														

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Coronado High School MPID: 0013320 W/O NO: JW001345 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC _____ TRADE WEST CONSTRUCTION, INC.	\$202,360	\$183,000	80	Construction (80%)	Substantial Completion	Caliche was discovered during excavation for the septic system, and had to be removed. Possible delay of completion due to late delivery of the precast building on Sep. 6.
									BID DATE: 3/23/2016 Board: 4/14/2016 NTP: 5/16/2016 EST SC: 9/28/2016 ACTUAL SC DATE:
									<input type="checkbox"/> OFFSITES REQUIRED
									BID DATE: 12/8/2015 Board: 1/14/2016 NTP: 1/26/2016 EST SC: 5/5/2016 ACTUAL SC DATE: 4/22/2016
									<input type="checkbox"/> OFFSITES REQUIRED
									BID DATE: 1/25/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 11/27/2017 ACTUAL SC DATE:
									<input type="checkbox"/> OFFSITES REQUIRED
									BID DATE: 1/25/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 11/27/2017 ACTUAL SC DATE:
									<input type="checkbox"/> OFFSITES REQUIRED
									BID DATE: 12/28/2016 Board: 1/12/2017 NTP: 1/23/2017 EST SC: 11/20/2017 ACTUAL SC DATE:
									<input checked="" type="checkbox"/> OFFSITES REQUIRED



CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)					
* Over \$100K	Dean Martin/I-15 MPID: 0001609 W/O NO: JW001314 * PM: Brian Vanderburgh / 582-2006 PMA: FV Senior Inspector: Lisa Conner / 249-0260	Site Investigation						Planning	2018 opening.					
			<input checked="" type="checkbox"/> OFFSITES REQUIRED				<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE:</td> <td style="width: 33%;">Board:</td> <td style="width: 33%;">NTP:</td> </tr> <tr> <td>EST SC:</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>		BID DATE:	Board:	NTP:	EST SC:	ACTUAL SC DATE:	
BID DATE:	Board:	NTP:												
EST SC:	ACTUAL SC DATE:													
	Laura Dearing Elementary School MPID: 0013213 W/O NO: JA001312 * PM: Steve Drews / 290-5929 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom 18 Room Addn, LAN, ER/TR, & Instructional Wall	KGA	\$7,429,000		0%	Design (60%)	Design Review (95%) 11/1/2016 - 11/15/2016	Correcting/completing prototype 95% design for Ronzone before proceeding to 95% for Dearing. Scheduling walk-thru with CCSD Security Systems to review ER/TR Upgrade scheme.					
			<input checked="" type="checkbox"/> OFFSITES REQUIRED				<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 1/4/2017</td> <td style="width: 33%;">Board: 1/12/2017</td> <td style="width: 33%;">NTP: 1/23/2017</td> </tr> <tr> <td>EST SC: 11/20/2017</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>		BID DATE: 1/4/2017	Board: 1/12/2017	NTP: 1/23/2017	EST SC: 11/20/2017	ACTUAL SC DATE:	
BID DATE: 1/4/2017	Board: 1/12/2017	NTP: 1/23/2017												
EST SC: 11/20/2017	ACTUAL SC DATE:													
	Harvey N Dondero Elementary School MPID: 0013208 W/O NO: JK001282 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition - 14 rooms CMAR	Ethos Three	\$9,870,000			Design (Initial)	Design Review (30%)	15% design review set submitted and CCSD review in progress					
			<input type="checkbox"/> OFFSITES REQUIRED				<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 1/25/2017</td> <td style="width: 33%;">Board: 2/9/2017</td> <td style="width: 33%;">NTP: 2/20/2017</td> </tr> <tr> <td>EST SC: 11/27/2027</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>		BID DATE: 1/25/2017	Board: 2/9/2017	NTP: 2/20/2017	EST SC: 11/27/2027	ACTUAL SC DATE:	
BID DATE: 1/25/2017	Board: 2/9/2017	NTP: 2/20/2017												
EST SC: 11/27/2027	ACTUAL SC DATE:													
	Durango High School MPID: 0013000 W/O NO: JA001248 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Control System Replacement	DG Koch Associates M.M.C. Contractors West, Inc.	\$1,739,000	\$1,618,100	99	Construction (Complete)	Completion of Closeout Documents	Change order work has been completed. TAB work in progress to adjust CFM for computer labs. DGK and MMC working to resolve CFM differences with AHU#3. Fan motor has possibly lost RPM. The motor sheaves and belts to be checked. As of 9-8-16 no cooling complaints in the 300 and 900 areas.					
			<input type="checkbox"/> OFFSITES REQUIRED				<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 6/23/2015</td> <td style="width: 33%;">Board: 7/16/2015</td> <td style="width: 33%;">NTP: 7/17/2015</td> </tr> <tr> <td>EST SC: 4/22/2016</td> <td colspan="2">ACTUAL SC DATE: 5/25/2016</td> </tr> </table>		BID DATE: 6/23/2015	Board: 7/16/2015	NTP: 7/17/2015	EST SC: 4/22/2016	ACTUAL SC DATE: 5/25/2016	
BID DATE: 6/23/2015	Board: 7/16/2015	NTP: 7/17/2015												
EST SC: 4/22/2016	ACTUAL SC DATE: 5/25/2016													
	Durango High School MPID: 0013288 W/O NO: JC001290 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #1	PSC COBBLESTONE CONSTRUCTION	\$148,388	\$168,000	80 32.04	Construction (80%)	Substantial Completion	Completion delayed due to late delivery of the precast building. Concession bldg. un Aug. 26.					
			<input type="checkbox"/> OFFSITES REQUIRED				<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 1/20/2016</td> <td style="width: 33%;">Board: 3/10/2016</td> <td style="width: 33%;">NTP: 4/4/2016</td> </tr> <tr> <td>EST SC: 9/16/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>		BID DATE: 1/20/2016	Board: 3/10/2016	NTP: 4/4/2016	EST SC: 9/16/2016	ACTUAL SC DATE:	
BID DATE: 1/20/2016	Board: 3/10/2016	NTP: 4/4/2016												
EST SC: 9/16/2016	ACTUAL SC DATE:													

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Eldorado High School MPID: 0013321 W/O NO: JR001258 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC TRADE WEST CONSTRUCTION, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$129,855	\$136,000	90	Construction (90%)	Substantial Completion	Possible delay of completion due to late delivery of the precast building on Sep. 7.
BID DATE: 3/23/2016 Board: 4/14/2016 NTP: 5/16/2016 EST SC: 9/29/2016 ACTUAL SC DATE:									
	Facilities Service Center MPID: 0013170 W/O NO: JW001340 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	New Office Space Renovation - CMAR	SH Architecture WHITING-TURNER <input type="checkbox"/> OFFSITES REQUIRED	\$4,470,790	\$4,444,330		Construction (30%)	Substantial Completion (11/26/2016)	new loading dock in progress, Int. Wall framing in progress, Mech. / Elec. Rough-in
BID DATE: 6/15/2016 Board: 6/23/2016 NTP: 6/29/2016 EST SC: 11/26/2016 ACTUAL SC DATE:									
	Farm/Jensen MPID: 0001613 W/O NO: JR001205 * PM: Brian Vanderburgh / 582-2006 PMA: FV Senior Inspector: Lisa Conner / 249-0260	Site Investigation	SH Architecture <input checked="" type="checkbox"/> OFFSITES REQUIRED				Planning	Design (Initial) Civil B&T in progress	B&T in Progress
BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:									
	Food Service Cold Storage / Warehouse MPID: 0013550 W/O NO: JF001343 PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Freezer Door Replacement	n/a <input type="checkbox"/> OFFSITES REQUIRED	\$70,575			Bidding	Bid Date (10/05/2016)	Pre-bid was held Sept 21st.
BID DATE: 10/5/2016 Board: NTP: 10/17/2016 EST SC: 11/16/2017 ACTUAL SC DATE:									
	Ford/Riley MPID: 0001610 W/O NO: JY001224 * PM: Brian Vanderburgh / 582-2006 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Site Investigation	SH Architecture <input type="checkbox"/> OFFSITES REQUIRED				Planning	Engineering Proposal B&T in Progress	B&T awarded to GC Wallace.
BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:									



CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Galleria/Dave Wood MPID: 1601 W/O NO: JR001237 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Don Franti / 249-1802	ES Resite - CMAR Construction	PSC Architects MCCARTHY BUILDING COMPANIES, INC. <input checked="" type="checkbox"/> OFFSITES REQUIRED	\$29,459,339	\$28,599,478	45	Construction (40%)	Substantial Completion (4/22/2017)	Buildings D and E panels set. Steel joist are being set on building A. Steel being delivered for D and E Monday site curbs being layout. Faming building C panels pouring in a week or soo.
BID DATE: 2/9/2016 Board: 3/10/2016 NTP: 3/28/2016 EST SC: 4/22/2017 ACTUAL SC DATE:									
	Dan Goldfarb Elementary School MPID: 0013019 W/O NO: JM00164 PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Commissioning of Cooling Tower	n/a BCC MANAGEMENT, INC. <input type="checkbox"/> OFFSITES REQUIRED		\$3,975		Construction (Closeout)	Commissioning in completed	Commissioning in completed
BID DATE: 5/9/2016 Board: NTP: 6/17/2016 EST SC: ACTUAL SC DATE:									
	Green Valley High School MPID: 0013115 W/O NO: JT001093 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Theater Dimming System Replacement	HPA Engineers ROBCO ELECTRIC, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$155,702	\$175,247	99	Construction (Closeout)	Completion of Closeout Documents	School staff and students were trained on the operation of the new dimmer system 9-01-16. As built shop dwgs were turned over to Robco from Strand which will become part of the overall as-built for the project.
BID DATE: 11/5/2015 Board: 11/12/2015 NTP: 11/30/2015 EST SC: 8/26/2016 ACTUAL SC DATE: 8/29/2016									
	Keith C & Karen W Hayes Elementary School MPID: 0013020 W/O NO: JD001205 * PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	PDG RYAN MECHANICAL <input type="checkbox"/> OFFSITES REQUIRED	\$240,000	\$272,000		Construction (Complete)	Substantially completed and closeout in progress	Substantially completed and closeout in progress
BID DATE: 1/21/2016 Board: 2/25/2016 NTP: 3/4/2016 EST SC: 7/2/2016 ACTUAL SC DATE: 7/12/2016									
	Helen Herr Elementary School MPID: 0013209 W/O NO: JT001250 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition - 14 rooms CMAR	Ethos Three <input type="checkbox"/> OFFSITES REQUIRED	\$5,200,000			Design (Initial)	Design Review (30%)	15% design review set submitted and CCSD review in progress
BID DATE: 1/25/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 11/27/2017 ACTUAL SC DATE:									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Halle Hewetson Elementary School MPID: 0012688 W/O NO: * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Low Voltage Systems Upgrades	Harris Engineers CONTI ELECTRIC, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$1,700,213	\$1,639,000	65%	Construction (60%)	Substantial Completion (04/22/2017).	Installation of Conduit and Cable in ER and TR's. Inspections being carried out by CCSD.
BID DATE: 3/10/2016 Board: 4/14/2016 NTP: 4/22/2016 EST SC: 4/22/2017 ACTUAL SC DATE:									
	Hyde Park MS Academy of Science and Mathematics MPID: 0013058 W/O NO: JG001202 * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: /	Roof Replacement	JMA EBERHARD SOUTHWEST ROOFING <input type="checkbox"/> OFFSITES REQUIRED	\$2,480,000	\$2,904,138		Project Closeout	Completion of Closeout Documents	Meeting scheduled 9-23.16 to discuss options with CCSD Security
BID DATE: 9/8/2015 Board: 10/22/2015 NTP: 12/1/2015 EST SC: 7/22/2016 ACTUAL SC DATE: 7/22/2016									
	Lorna J Kesterson Elementary School MPID: 0013021 W/O NO: JN001249 * PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	PDG RYAN MECHANICAL <input type="checkbox"/> OFFSITES REQUIRED	\$240,000	\$272,000		Construction (Complete)	Completion of Closeout Documents	Water treatment installation waiting for CCSD approval for added scope
BID DATE: 1/21/2016 Board: 2/25/2016 NTP: 3/4/2016 EST SC: 7/2/2016 ACTUAL SC DATE: 6/6/2016									
	Frank Kim Elementary School MPID: 0013454 W/O NO: JL001332 * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Equipment Replacement	MSA <input type="checkbox"/> OFFSITES REQUIRED				Design (Complete)	Archive	Assessment Report and CAF sent to Financial Management 9.21.16 for review and approval
BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:									
	Knudson MS Academy of Creative Arts and Technology MPID: 0012649 W/O NO: JR001055 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	LAN, Inst Wall, FA, Intru., Clock/I, CCTV, BT, ER/TR & Electrical	JMA CONTI ELECTRIC, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$3,917,296	\$3,640,000	98%	Construction (95%)	Substantial Completion scheduled for 10/1/2016)	Final terminations in ER 301E, TR 705A and 900B. Inspections ongoing by Networking services. Work in progress in area's E1, E2 and F1. Re-key of Lock Cores being scheduled.
BID DATE: 7/7/2015 Board: 8/27/2015 NTP: 9/12/2015 EST SC: 10/1/2016 ACTUAL SC DATE:									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Knudson MS Academy of Creative Arts and Technology MPID: 0013029 W/O NO: * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	Sigma-315-4272 M.M.C. Contractors West, Inc.	\$362,493	\$242,700	100%	Project Closeout	Completion of Closeout Documents	Sigma has asked MMC several times for the close-out documentation and final billing with no response from contractor. Had conversation with upper management. Asbuilts should be received next week and final billing will follow
			<input type="checkbox"/> OFFSITES REQUIRED	BID DATE: 7/9/2015 Board: 8/13/2015 NTP: 8/21/2015 EST SC: 1/12/2016 ACTUAL SC DATE: 2/2/2016					
	Gunter H. Koepsell Satellite @ Russell MPID: 0013426 W/O NO: JU001312 * PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Exhaust System Upgrade	MSA Engineering	\$155,600			Design (Initial)	Design Review (95%)	Reviewing Exhaust Hose Adapters with Vehicle Maintenance week of 9/12. Garage Crew selected adapters. MSA finalizing Specs.
			<input type="checkbox"/> OFFSITES REQUIRED	BID DATE: 11/15/2016 Board: 1/12/2017 NTP: 1/20/2017 EST SC: 3/21/2017 ACTUAL SC DATE:					
	Robert E Lake Elementary School MPID: 0013210 W/O NO: JL001280 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Additions - 14 rooms CMAR	Ethos Three	\$5,200,000			Design (Initial)	Design Review (30%)	15% design review set submitted and CCSD review completed
			<input type="checkbox"/> OFFSITES REQUIRED	BID DATE: 1/25/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 11/27/2017 ACTUAL SC DATE:					
	Lamb/Kell MPID: 1602 W/O NO: JK001237 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Lisa Conner / 249-2060	New Elementary School	Tate Snyder Kimsey PACE CONTRACTING	\$25,932,283	\$23,662,500	27	Construction (20%)	Substantial Completion (07/03/2017)	SOG cont. Underground MEP ongoing. Steel to be delivered 1-2 weeks. Site utilities ongoing.
			<input checked="" type="checkbox"/> OFFSITES REQUIRED	BID DATE: 5/12/2016 Board: 5/26/2016 NTP: 6/6/2016 EST SC: 7/3/2017 ACTUAL SC DATE:					
	Frank Lamping Elementary School MPID: 0013022 W/O NO: JK001242 * PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	PDG US MECHANICAL, LLC.	\$240,000	\$249,500		Construction (Complete)	Completion of Closeout Documents	Substantial completed on 9/9/2016
			<input type="checkbox"/> OFFSITES REQUIRED	BID DATE: 3/29/2016 Board: 4/28/2016 NTP: 5/6/2016 EST SC: 9/3/2016 ACTUAL SC DATE: 9/9/2016					

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Las Vegas High School MPID: 0013322 W/O NO: JX001333 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC TRADE WEST CONSTRUCTION, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$187,806	\$185,000	90	Construction (90%)	Substantial Completion	Possible delay of completion due to late delivery of the precast building on Sep. 8. Additional work required to extend the foul line fence to cover the septic system area.
									BID DATE: 3/23/2016 Board: 4/14/2016 NTP: 5/16/2016 EST SC: 9/30/2016 ACTUAL SC DATE:
	Las Vegas High School MPID: W/O NO: PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Security Camera Repair	<input type="checkbox"/> OFFSITES REQUIRED				Design (95%)	Design (Complete)	CR will send design document as soon as he is caught up with the new additions design reviews.
									BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:
	Las Vegas High School MPID: 0013032 W/O NO: JR001188 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Controls and Chiller Replacement	DG Koch Associates ACCO ENGINEERED SYSTEMS, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$1,738,543	\$1,658,000	99	Construction (Complete)	Completion of Closeout Documents	Closeout in progress. New VFD installed for CT pump that had failed has begin completed. New air diffusers have added for cooling for the computer labs to improve cooling and air flows.
									BID DATE: 7/15/2015 Board: 8/13/2015 NTP: 8/21/2015 EST SC: 6/10/2016 ACTUAL SC DATE: 7/15/2016
	Laughlin Jr/Sr High School MPID: 0013005 W/O NO: JA001250 * PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	AHUs & Controls Replacement	Sigma Mechanical ACCO ENGINEERED SYSTEMS, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$4,271,494	\$3,346,658		Construction (Initial)	Start of Construction (09/26/2016)	Pre Con Meeeting held (09/19/2016).
									BID DATE: 9/1/2016 Board: 9/8/2016 NTP: 9/16/2016 EST SC: 7/13/2017 ACTUAL SC DATE:
	Liberty High School MPID: 0013323 W/O NO: JY001265 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC TRADE WEST CONSTRUCTION, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$166,982	\$162,000	80	Construction (80%)	Substantial Completion	Possible delay of completion due to late delivery of the precast building on Sep. 7.
									BID DATE: 3/23/2016 Board: 4/14/2016 NTP: 5/16/2016 EST SC: 9/21/2016 ACTUAL SC DATE:

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Lincoln Elementary School MPID: 1608 W/O NO: JA001310 * PM: Steve Drews / 290-5929 PMA: FV Senior Inspector: Eric Logan / 428-4695	ES Replacement - CMAR Construction	TSK Architects MARTIN HARRIS CONSTRUCTION	\$29,443,533	\$28,215,328	26	Construction (20%)	Substantial Completion - Bldg (06/01/2017) Substantial Completion - Site (09/01/2017)	Setting HM frames & continuing CMU in 2-story wing. 1st lift CMU & HM frame in Admin wing. SOG complete in KG wing. Backfilling plumbing & electrical underslab in MPR. Resubmitted offsites to CNLV on 9/1/2016. (3-4 wk review)
			<input checked="" type="checkbox"/> OFFSITES REQUIRED					BID DATE: 5/9/2016 Board: 5/26/2016 NTP: 6/6/2016 EST SC: 9/1/2017 ACTUAL SC DATE:	
	Walter V Long Elementary School MPID: 0013216 W/O NO: JL001281 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition - 22 rooms CMAR	Gensler Architecture	\$8,345,999			Design (30%)	Design Review (30%) set submitted	30% design review set submitted and CCSD review in progress
			<input type="checkbox"/> OFFSITES REQUIRED					BID DATE: 1/25/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 11/27/2017 ACTUAL SC DATE:	
	Maule/Grand Canyon MPID: 1606 W/O NO: JA001309 * PM: Darin Christensen / 612-242-81 PMA: FV Senior Inspector: Lisa Conner / 249-0260	New Elementary School	SH Architecture RAFAEL CONSTRUCTION, INC.	\$27,301,282	\$24,195,000	19	Construction (20%)	Substantial Completion (06/27/2017)	Masonry walls for building 4 are on last lift. SOG for remaining buildings 1-2 weeks. Site retaining walls on going. Site utilities ongoing. Masonry for building 4 on the 2nd lift. SOG for building 3 9/23.
			<input checked="" type="checkbox"/> OFFSITES REQUIRED					BID DATE: 4/19/2016 Board: 5/12/2016 NTP: 5/31/2016 EST SC: 6/27/2017 ACTUAL SC DATE:	
	John F Mendoza Elementary School MPID: 0013453 W/O NO: JR001297 * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Equipment Replacement	MSA				Design (60%)	Archive	Assessment report due 9/29/16.
			<input type="checkbox"/> OFFSITES REQUIRED					BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:	
	Mario C & JoAnne Monaco Middle School MPID: 0013273 W/O NO: JH001264 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Projector Installation	COMMUNICATION ELECTRONIC SYSTEMS	\$225,000	\$208,500	99%	Construction (99%)	Install of additional four (4) Projectors commenced 09/12/2016	
			<input type="checkbox"/> OFFSITES REQUIRED					BID DATE: 2/3/2016 Board: 3/10/2016 NTP: 3/18/2016 EST SC: 9/30/2016 ACTUAL SC DATE:	

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

* Over \$100K	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
	William K Moore Elementary School MPID: 0013025 W/O NO: JN001250 * PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	TJK US MECHANICAL, LLC. <input type="checkbox"/> OFFSITES REQUIRED	\$240,000	\$226,500		Construction (Complete)	Completion of Closeout Documents	Substantially completed and closeout in progress
BID DATE: 12/8/2015 Board: 1/14/2016 NTP: 1/26/2016 EST SC: 5/5/2016 ACTUAL SC DATE: 4/22/2016									
	William K Moore Elementary School MPID: 0013025 W/O NO: JN001250 PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Commissioning of Cooling Tower	n/a BCC MANAGEMENT, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$3,975	\$3,975		Construction (Complete)	Commissioning completed	Commissioning completed
BID DATE: 5/9/2016 Board: NTP: 6/17/2016 EST SC: ACTUAL SC DATE: 4/22/2016									
	William E Orr Middle School MPID: 0013063 W/O NO: JG001203 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: /	Sanitary Sewer Replacement	JBA <input type="checkbox"/> OFFSITES REQUIRED	\$1,450,000			Design (60%)	Conduct Applicant Interviews 10/06/2016.	RFQ Review and Short List meeting was held Wednesday 09/21/2016.
BID DATE: 12/19/2016 Board: 1/12/2017 NTP: 1/23/2017 EST SC: 4/13/2017 ACTUAL SC DATE:									
	Palo Verde High School MPID: 0013259 W/O NO: PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Accessment	Gary Guy Wilson Arch <input type="checkbox"/> OFFSITES REQUIRED				Design (60%)	Design (Complete)	Arch finalizing report and estimate - due 9/30
BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:									
	Paradise Prof Dev School Elementary School MPID: 0013026 W/O NO: JF001227 * PM: Ibrahim Kako / 374-1909 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cooling Tower Replacement	PDG US MECHANICAL, LLC. <input type="checkbox"/> OFFSITES REQUIRED	\$240,000	\$24,900		Construction (Complete)	Substantial Completed (09/06/2016)	Closeout in progress.
BID DATE: 3/29/2016 Board: 4/28/2016 NTP: 5/6/2016 EST SC: 9/3/2016 ACTUAL SC DATE: 9/6/2016									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)						
* Over \$100K	Monroe Robertson Satellite @ Eastern MPID: 0013423 W/O NO: JQ001315 PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Exhaust System Upgrade	MSA <input type="checkbox"/> OFFSITES REQUIRED	\$32,600			Design (Initial)	Design Review (60%)	Awaiting design completion of other transportation project so we can use proper specifications for the vehicle exhaust system.						
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE:</td> <td style="width: 33%;">Board:</td> <td style="width: 33%;">NTP:</td> </tr> <tr> <td>EST SC:</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>										BID DATE:	Board:	NTP:	EST SC:	ACTUAL SC DATE:	
BID DATE:	Board:	NTP:													
EST SC:	ACTUAL SC DATE:														
	Bertha Ronzone Elementary School MPID: 0013445 W/O NO: JL001223 * PM: Steve Drews / 290-5929 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Building Addition	KGA <input checked="" type="checkbox"/> OFFSITES REQUIRED	\$6,535,411		0%	Design (95%)	Design Review (95%) 9/28/2016 - 10/12/2016	Resubmittal of 95% design required due to incomplete design. Adding playground equipment where portables will be removed. Demolishing playground equipment behind MPR.						
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 11/23/2016</td> <td style="width: 33%;">Board: 12/8/2016</td> <td style="width: 33%;">NTP: 12/19/2016</td> </tr> <tr> <td>EST SC: 10/16/2017</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>										BID DATE: 11/23/2016	Board: 12/8/2016	NTP: 12/19/2016	EST SC: 10/16/2017	ACTUAL SC DATE:	
BID DATE: 11/23/2016	Board: 12/8/2016	NTP: 12/19/2016													
EST SC: 10/16/2017	ACTUAL SC DATE:														
	Sandy Valley Middle School MPID: 0013044 W/O NO: JE001172 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Gymnasium - New	Aptus RAFAEL CONSTRUCTION, INC. <input type="checkbox"/> OFFSITES REQUIRED	\$5,422,609	\$5,773,981		Construction (60%)	Substantial Completion (10/23/2016)	Gym wall painted, light and fan installed, Mech/Elec in progress. All wall completed and taping, painting and tiling in progress						
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 1/6/2016</td> <td style="width: 33%;">Board: 1/14/2016</td> <td style="width: 33%;">NTP: 2/1/2016</td> </tr> <tr> <td>EST SC: 10/23/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>										BID DATE: 1/6/2016	Board: 1/14/2016	NTP: 2/1/2016	EST SC: 10/23/2016	ACTUAL SC DATE:	
BID DATE: 1/6/2016	Board: 1/14/2016	NTP: 2/1/2016													
EST SC: 10/23/2016	ACTUAL SC DATE:														
	Grant Sawyer Middle School MPID: 0012719 W/O NO: JW001051 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Upgrade and Fire Alarm Replacement	SIGMA US MECHANICAL, LLC. <input type="checkbox"/> OFFSITES REQUIRED	\$5,871,127	\$4,739,000	80%	Construction (80%)	Substantial Completion (1/31/2017)	Ductwork installation in Room 300 and 300A complete. Kitchen complete and handed over to CCSD. Gym/Roof/Mezzanine complete. Head End Room complete. Test and Balance in progress.						
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 9/17/2015</td> <td style="width: 33%;">Board: 10/22/2015</td> <td style="width: 33%;">NTP: 10/28/2015</td> </tr> <tr> <td>EST SC: 1/31/2017</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>										BID DATE: 9/17/2015	Board: 10/22/2015	NTP: 10/28/2015	EST SC: 1/31/2017	ACTUAL SC DATE:	
BID DATE: 9/17/2015	Board: 10/22/2015	NTP: 10/28/2015													
EST SC: 1/31/2017	ACTUAL SC DATE:														
	Shadow Ridge High School MPID: 0013527 W/O NO: JE001271 PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Cabinet Replacement	 <input type="checkbox"/> OFFSITES REQUIRED				Bidding	Bid Date (10/11/16)	No Qualified Bids received 9/21. Rescheduled Pre Bid for 9/26/16 and invited 11 more bidders.						
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 33%;">BID DATE: 10/11/2016</td> <td style="width: 33%;">Board:</td> <td style="width: 33%;">NTP: 10/24/2016</td> </tr> <tr> <td>EST SC: 12/8/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>										BID DATE: 10/11/2016	Board:	NTP: 10/24/2016	EST SC: 12/8/2016	ACTUAL SC DATE:	
BID DATE: 10/11/2016	Board:	NTP: 10/24/2016													
EST SC: 12/8/2016	ACTUAL SC DATE:														

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

* Over \$100K	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)						
	Sierra Vista High School MPID: 0013289 W/O NO: JA001323 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #1	PSC COBBLESTONE CONSTRUCTION	\$194,887	\$165,000	80	Construction (80%)	Substantial Completion	Completion delayed due to late delivery of the precast building. Concession bldg. on Aug. 27. Additional work required to extend water and sewer to the new CCSD Admin. Portables to be installed west of the concession stand.						
			<input type="checkbox"/> OFFSITES REQUIRED	<table border="1"> <tr> <td>BID DATE: 1/20/2016</td> <td>Board: 2/11/2016</td> <td>NTP: 3/1/2016</td> </tr> <tr> <td>EST SC: 9/19/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>						BID DATE: 1/20/2016	Board: 2/11/2016	NTP: 3/1/2016	EST SC: 9/19/2016	ACTUAL SC DATE:	
BID DATE: 1/20/2016	Board: 2/11/2016	NTP: 3/1/2016													
EST SC: 9/19/2016	ACTUAL SC DATE:														
	Silverado College Preparatory & Career/Technia HS MPID: 0013324 W/O NO: JU001290 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC TRADE WEST CONSTRUCTION, INC.	\$183,505	\$182,000	80	Construction (80%)	Substantial Completion	Possible delay of completion due to late delivery of the precast building on Sep. 8.						
			<input type="checkbox"/> OFFSITES REQUIRED	<table border="1"> <tr> <td>BID DATE: 3/23/2016</td> <td>Board: 4/14/2016</td> <td>NTP: 5/16/2016</td> </tr> <tr> <td>EST SC: 9/30/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>						BID DATE: 3/23/2016	Board: 4/14/2016	NTP: 5/16/2016	EST SC: 9/30/2016	ACTUAL SC DATE:	
BID DATE: 3/23/2016	Board: 4/14/2016	NTP: 5/16/2016													
EST SC: 9/30/2016	ACTUAL SC DATE:														
	Silverado College Preparatory & Career/Technia HS MPID: 0013033 W/O NO: JL001224 * PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	HVAC Controls & Cooling Tower Replacement	DG Koch Associates ACCO ENGINEERED SYSTEMS, INC.	\$1,476,000	\$1,574,684	99	Construction (Complete)	Punchlist Completion	Punchlist walk through was done 9/20/16						
			<input type="checkbox"/> OFFSITES REQUIRED	<table border="1"> <tr> <td>BID DATE: 12/15/2015</td> <td>Board: 1/28/2016</td> <td>NTP: 2/9/2016</td> </tr> <tr> <td>EST SC: 9/19/2016</td> <td colspan="2">ACTUAL SC DATE: 9/19/2016</td> </tr> </table>						BID DATE: 12/15/2015	Board: 1/28/2016	NTP: 2/9/2016	EST SC: 9/19/2016	ACTUAL SC DATE: 9/19/2016	
BID DATE: 12/15/2015	Board: 1/28/2016	NTP: 2/9/2016													
EST SC: 9/19/2016	ACTUAL SC DATE: 9/19/2016														
	Silverado College Preparatory & Career/Technia HS MPID: 0013033 W/O NO: JH001203 PM: John Regan / 524-3238 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	TABA - HVAC Controls & Cooling Tower Replacement	AMERICAN AIR BALANCE CO., INC.		\$64,995		Construction (10%)	Substantial Completion 9/19/16							
			<input type="checkbox"/> OFFSITES REQUIRED	<table border="1"> <tr> <td>BID DATE: 8/10/2016</td> <td>Board:</td> <td>NTP: 9/2/2016</td> </tr> <tr> <td>EST SC: 9/19/2016</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>						BID DATE: 8/10/2016	Board:	NTP: 9/2/2016	EST SC: 9/19/2016	ACTUAL SC DATE:	
BID DATE: 8/10/2016	Board:	NTP: 9/2/2016													
EST SC: 9/19/2016	ACTUAL SC DATE:														
	Hal Smith Elementary School MPID: 0013218 W/O NO: JY001251 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition - 22 rooms CMAR	Gensler Architecture	\$10,990,000			Design (30%)	Design Review (30%) set submitted	30% design review set submitted and CCSD review in progress						
			<input type="checkbox"/> OFFSITES REQUIRED	<table border="1"> <tr> <td>BID DATE: 1/25/2017</td> <td>Board: 2/9/2017</td> <td>NTP: 2/20/2017</td> </tr> <tr> <td>EST SC: 11/27/2017</td> <td colspan="2">ACTUAL SC DATE:</td> </tr> </table>						BID DATE: 1/25/2017	Board: 2/9/2017	NTP: 2/20/2017	EST SC: 11/27/2017	ACTUAL SC DATE:	
BID DATE: 1/25/2017	Board: 2/9/2017	NTP: 2/20/2017													
EST SC: 11/27/2017	ACTUAL SC DATE:														

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Southeast Career Technical Academy MPID: 0012946 W/O NO: JU001228 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Sport Fields Replacement	Integrity Engineering _____ PACE CONTRACTING <input type="checkbox"/> OFFSITES REQUIRED	\$3,017,830	\$2,994,400	99	Project Closeout	Archive	<div style="border: 2px solid black; padding: 5px;"> BID DATE: 4/29/2015 Board: 5/14/2015 NTP: 6/1/2015 EST SC: 9/29/2015 ACTUAL SC DATE: 10/9/2015 </div>
	Spencer/Pyle MPID: 0001614 W/O NO: JE001185 * PM: Brian Vanderburgh / 582-2006 PMA: FV Senior Inspector: Lisa Conner / 249-0260	Site Study	_____ <input type="checkbox"/> OFFSITES REQUIRED				Planning	Engineering Proposal	Potential 2018 opening.
	Spring Valley HS Academy of Int'l. Studies MPID: 0013290 W/O NO: JU001281 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #1	PSC _____ COBBLESTONE CONSTRUCTION <input type="checkbox"/> OFFSITES REQUIRED	\$148,863	\$177,000	80	Construction (80%)	Substantial Completion	Completion delayed due to late delivery of the precast building. Precast bldg. on Aug. 20.
	Sunrise Acres Elementary School MPID: 0013564 W/O NO: JN001371 PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Emergency Gas Line Repair	PDG Group _____ UNIVERSAL PLUMBING & HEATING CO. <input type="checkbox"/> OFFSITES REQUIRED				Construction (Initial)	Substantial Completion (10/06/2016)	This is for a emergency gas line repair discovered by SW Gas on our side of the meter. Design issued to Universal 9-21.16. Universal ready to start work.
	Lee Tate Transportation @ Cheyenne MPID: 0013427 W/O NO: JR001287 * PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Exhaust System Upgrade	MSA Engineering _____ <input type="checkbox"/> OFFSITES REQUIRED	\$249,800			Design (60%)	Design Review (95%)	Reviewing Exhaust Hose Adapters with Vehicle Maintenance week of 9/12. Garage Crew selected adapters. MSA finalizing Specs.

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Valley High School MPID: 0013291 W/O NO: JY001257 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #1	PSC COBBLESTONE CONSTRUCTION <input type="checkbox"/> OFFSITES REQUIRED	\$194,406	\$192,000	90	Construction (90%)	Substantial Completion	Completion delayed due to late delivery of the precast building. Concession bldg. on Aug. 29. Additional work required to correct ADA access from the parking lot.
BID DATE: 1/20/2016 Board: 2/11/2016 NTP: 3/1/2016 EST SC: 9/21/2016 ACTUAL SC DATE:									
	Variety SS MPID: 0013308 W/O NO: JM001231 * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: N/A /	Gates and Fencing	Slatter Hanifan Civil <input type="checkbox"/> OFFSITES REQUIRED				Design (Initial)	Design (Complete)	No traffic study required. Received proposal from Slater Hanifan. Preparing SF & Timeline
BID DATE: 12/6/2016 Board: 1/12/2017 NTP: 1/23/2017 EST SC: 3/24/2017 ACTUAL SC DATE:									
	Virgin Valley High School MPID: 0013418 W/O NO: JM001261 * PM: Jeff Wagner / 521-0073 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Gym Addition	KGA Architecture <input type="checkbox"/> OFFSITES REQUIRED	\$5,785,000			Design (Initial)	Design Review (30%)	CMAR RFP advertised 8/6/16, Zoning package submitted to Mesquite. Plan meeting took place on 8/24/16
BID DATE: 1/23/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 10/28/2017 ACTUAL SC DATE:									
	Ed Von Tobel Middle School MPID: 0013064 W/O NO: JU001239 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Sanitary Sewer Replacement	 <input type="checkbox"/> OFFSITES REQUIRED	\$1,850,000			Design (60%)	Conduct Applicant Interviews 10/06/2016.	RFQ Review and Short List meeting was held Wednesday 09/21/2016.
BID DATE: 12/19/2016 Board: 1/12/2017 NTP: 1/23/2017 EST SC: 4/13/2017 ACTUAL SC DATE:									
	Matthew B.Wallace Transportation @ Welpman MPID: 0013498 W/O NO: JD001322 PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Camera Repair	n/a <input type="checkbox"/> OFFSITES REQUIRED	\$42,000			Construction (Initial)	Start of Construction (10/03/2016)	Pre Con Meeting held (09/22/2016).
BID DATE: 9/13/2016 Board: NTP: 9/26/2016 EST SC: 11/10/2016 ACTUAL SC DATE:									

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Matthew B.Wallace Transportation @ Welpman MPID: 0013425 W/O NO: JE001249 PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Exhaust System Upgrade	MSA _____	\$95,000				Design (60%)	Design Review (60%) Reviewing Exhaust Hose Adapters with Vehicle Maintenance week of 9/12. Garage Crew selected adapters. MSA finalizing Specs.
			<input type="checkbox"/> OFFSITES REQUIRED				BID DATE: _____ Board: _____ NTP: _____ EST SC: _____ ACTUAL SC DATE: _____		
	West Prep Elementary MPID: 0013043 W/O NO: JQ001214 * PM: Jeff Wagner / 521-0073 PMA: FV Senior Inspector: Rob Beck / 249-2062	Addition - CMAR Construction	DCC SLETTEN CONSTRUCTION OF NEVADA, INC.	\$14,854,181	\$16,008,166	26	Construction (20%)	Substantial Completion - Bldg (06/06/2017) Substantial Completion - Site (09/11/2017)	Erecting structural steel in Area A. Curbs complete at fire lane. Need to schedule paving.
			<input checked="" type="checkbox"/> OFFSITES REQUIRED				BID DATE: 5/4/2016 Board: 5/26/2016 NTP: 6/6/2016 EST SC: 9/11/2017 ACTUAL SC DATE: _____		
	West Prep MS/HS MPID: 013561 W/O NO: 1267644 PM: Heidi Zupancic / 302-2855 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Replace VCT/Carpet	_____	\$103,376			Notice to Proceed (NTP)	Start of Construction 09/12/16	Project in process - Freeman's waiting on material
			<input type="checkbox"/> OFFSITES REQUIRED				BID DATE: _____ Board: _____ NTP: 9/6/2016 EST SC: 11/5/2016 ACTUAL SC DATE: _____		
	West Sahara Facility MPID: 013283 W/O NO: JF001342 * PM: Heidi Zupancic / 302-2855 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Mold Remediation & Roof Replacement	_____	\$1,260,000			Advertisement	Design (Initial)	RFQ for CMAR issued. RFQ due Oct 5. Architectural Proposal preparing for Board approval
			<input type="checkbox"/> OFFSITES REQUIRED				BID DATE: 2/27/2017 Board: 3/9/2017 NTP: 3/20/2017 EST SC: 11/20/2017 ACTUAL SC DATE: _____		
	Western High School MPID: 0013325 W/O NO: JA001335 * PM: John Cernusca / 461-4287 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Concession Facility - Group #2	PSC TRADE WEST CONSTRUCTION, INC.	\$183,123	\$183,000	90	Construction (90%)	Substantial Completion	Caliche was discovered during excavation for the septic system, and had to be removed. Possible delay of completion due to late delivery on Sep. 1.
			<input type="checkbox"/> OFFSITES REQUIRED				BID DATE: 3/23/2016 Board: 4/14/2016 NTP: 5/16/2016 EST SC: 9/23/2016 ACTUAL SC DATE: _____		

CONSTRUCTION MANAGEMENT WEEKLY STATUS (sorted by School Name)

(All Items Subject to Daily Changes)

as of 9/23/2016

	Facility Name MPID # / Job # PM PMA	Description	Architect/ Engineer Contractor	Current Est.	Bid	Sched % Compl.	Valid Status:	Next Milestone	Comments (Issues: Codes, Quality, Closeout, Other and Claims / Litigations)
* Over \$100K	Thurman White Academy of the Performing Arts MPID: 0013100 W/O NO: JM001187 * PM: Jackson McAlindon / 972-8834 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Marley Flooring. Remove Kitchen. Theater Stage Expansion. Install Wall and Sound Board. Two room to install a wall and sound abatement.	RBA _____ COBBLESTONE CONSTRUCTION <input type="checkbox"/> OFFSITES REQUIRED	\$503,517	\$573,000	100%	Construction (Closeout)	Substantial Completion certificate issued.	Closeout in progress.
									BID DATE: 2/24/2016 Board: 3/31/2016 NTP: 4/18/2016 EST SC: 8/19/2016 ACTUAL SC DATE: 9/9/2016
	Richard C. White Transportation @ Arville MPID: 0013424 W/O NO: JG001295 PM: Kevin Gouveia / 349-6745 PMA: LGB Senior Inspector: Lisa Conner / 249-2060	Exhaust System Upgrade	MSA _____ <input type="checkbox"/> OFFSITES REQUIRED	\$46,900			Design (60%)	Design Review (60%)	Reviewing Exhaust Hose Adapters with Vehicle Maintenance week of 9/12. Garage Crew selected adapters. MSA finalizing Specs.
									BID DATE: Board: NTP: EST SC: ACTUAL SC DATE:
	Gwendolyn Woolley Elementary School MPID: 0013217 W/O NO: JU001275 * PM: Ibrahim Kako / 374-1909 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition - 22 rooms CMAR	Gensler Architecture _____ <input type="checkbox"/> OFFSITES REQUIRED	\$6,900,000			Design (30%)	Design Review (30%) set submitted	30% design review set submitted and CCSD review in progress
									BID DATE: 1/25/2017 Board: 2/9/2017 NTP: 2/20/2017 EST SC: 11/27/2017 ACTUAL SC DATE:
	Elaine Wynn Elementary School MPID: 0013417 W/O NO: JQ001314 * PM: Steve Drews / 290-5929 PMA: FV Senior Inspector: Lisa Conner / 249-2060	Classroom Addition	KGA _____ <input checked="" type="checkbox"/> OFFSITES REQUIRED	\$6,592,728		0%	Design (95%)	Design Review (95%) 10/5/2016 - 10/19/2016	Resubmittal of 95% design required due to incomplete design.
									BID DATE: 11/30/2016 Board: 12/8/2016 NTP: 12/19/2016 EST SC: 10/16/2017 ACTUAL SC DATE: